

GOVERNMENT OF ANDHRA PRADESH
ABSTRACT

PMGSY- Phase VI – Chittoor District - Package No. AP VI -0319 – “Road from Gurukulakandriga R&B road to Jayalaxmipuram via Anjuru in Chittoor District” – Post-facto Extension of Agreement Time for a period of 826 days without penalty – Granted - Orders – Issued.

PANCHAYAT RAJ &RURAL DEVELOPMENT (PROGS.II) DEPARTMENT

G.O.Rt.No: 1183

Dated 27-07-2011.
Read the following:-

- 1) G.O.Ms.No.173, PR&RD(Progs.II) Dept,dt.28.04.2007
- 2) From the ENC(PR)., PMGSY, Hyd, Lr.No.W26/AP VI-0319/JKP/CTR/07, dt. 31.07.2010 and 17-3-2011.

<<>>

ORDER:

In the circumstances reported by the Engineer-in-Chief, Panchayat Raj, PMGSY, Hyderabad in his letters 2nd read above, Government after careful examination of the proposal hereby grant Post-facto Extension of Agreement Time upto 30.08.2010 i.e for a period of 826 days duly condoning the delay without penalty as the delay is not attributable to the contractor in respect of work “Road from Gurukulakandriga R&B road to Jayalaxmipuram via Anjuru” in Chittoor District under PMGSY Phase – VI- Package No. AP VI 0319.

2. The Engineer-in-Chief, Panchayat Raj, PMGSY, Hyderabad shall take necessary action accordingly.

3. This Order issues with the concurrence of Finance Department vide their U.O.No.13684/295/11,Expr.(PR&RD), Dt.18.06.2011.

4. A copy of this order available on the internet and can be accessed at www.ap.gov.in/goir.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

Dr. RAJIV SHARMA
PRINCIPAL SECRETARY TO GOVERNMENT

To
The Engineer-in-Chief, Panchayat Raj, PMGSY, Hyderabad,
The Superintending Engineer,(PR), Chittoor District.

Copy to:

The PS to Min.(PR)./ Finance (Expr. PR&RD) Department.
Sc/Sf.

//FORWARDED::BY ORDER//

SECTION OFFICER